

7. Supply

a. The Agency's major storage facility [] has been expanded and a major program of rehabilitation, packaging, preservation, and replacement of strategic material (including parachutes and communications equipment) used in support of world-wide Agency operations is in process at this facility.

b. Agency material and other assets (exclusive of real property and proprietary and subsidy projects) were valued at approximately [] as of 31 July 1959.

8. Real Estate and Construction

a. The superstructure contractor for the new Agency headquarters building was formally directed to proceed with the work on 9 July 1959. He had actually commenced preliminary work during May, however, on the basis of an informal arrangement with Public Buildings Service. Contract time started 11 July 1959 and, unless extended by changes or extra work, will expire 29 July 1961. This contract was 3.12% complete as of 30 September 1959. The contract for the excavation and foundation part of the building work was more than 95% complete as of 30 September and should be entirely completed by the end of October.

b. During this period, 54 Real Estate and Construction Projects, representing [], have reached the following status:

25X1

~~BOX NO. FLD NO. DOC. NO. 9 NO CHANGE
JOB NO. IN CLASS X DECLASSIFIED CHANGED TO TS 9.2 SET. JUST. 22
NEXT REV DATE 10 REV DATE 29/01/80 TYPE DOC. 30
NO. PGS 4 ORIGIN DATE ORG COMP 35 OPL 33 306 CLASS S
REV CLASS 5 REV COORD. AUTH: HR 70-3~~

(1) 20 Projects were completed at a total cost of []

25X1

(2) 20 Projects are under construction at an estimated cost of []

25X1

(3) 2 Projects are approaching authorization for future construction at an estimated cost of []

25X1

(4) 12 Projects are in the stages of preliminary planning, which are estimated to cost []

25X1

Details concerning these projects will be provided upon request.

9. Logistic Planning

a. The Agency's paramilitary capability to support cold war contingency operations has improved in terms of positioning tactical packages, in the form of operationally ready material, at both headquarters and overseas locations. These packages consist primarily of ordnance items and, in addition, contain communications, medical, and [] material in support of a [] force, world-wide. Organizational planning and staffing of the Logistics Support Group (previously referred to as a Logistical Task Force) are about complete; operating procedures and training programs are under development.

25X1

25X1

b. The first procurement increment of peculiar items will be completed in October 1999. The positioning of a 60-day hot war requirement for U. S. Army in Europe has commenced and will be completed by 1 December 1999. A similar requirement for the U. S. Army in the Pacific is presently being assembled [] from stocks available there, supplemented by quantities presently under procurement.

25X1